

2024 MEXICO CITY GRAND PRIX

25 - 27 October 2024

From	The FIA Formula One Technical Delegate	Document	51
To	The Stewards	Date	27 October 2024
		Time	17:43

Technical Delegate's Report

Before the Race:

A spare RHS front corner of car numbers 20 and 27 was digitally scanned and the scanned data were compared with the team declared CAD drawings. Further the team declared CAD drawings were also compared with previously submitted versions and checked for conformance with the 2024 Formula One Technical Regulations.

The front wing gurneys of car numbers 81, 04, 20 and 27 were checked.

A central front floor deflection test was carried on car number 01.

A front floor deflection test was carried on car numbers 14, 77 and 20.

A fuel sample was taken from car numbers 11, 31 and 30 and analysed during the race.

An engine oil sample was taken from car numbers 10 and 30.

On the grid it was checked that all cars had fitted their tyres and the tyre heating blankets were disconnected, when the 5-Minutes signal was given.

On the grid the temperature of the LHS and RHS front and rear tyre was checked on car numbers 01, 63, 55, 04, 18, 14, 10, 23, 30, 77 and 20.

On the grid the minimum tyre starting pressure of the LHS and RHS front and rear tyre was checked on all cars.

After the Race:

The following cars were weighed:

Number	Car	Driver
---------------	------------	---------------

01	Red Bull Racing Honda RBPT	Max Verstappen
11	Red Bull Racing Honda RBPT	Sergio Perez
63	Mercedes	George Russell
44	Mercedes	Lewis Hamilton
16	Ferrari	Charles Leclerc
55	Ferrari	Carlos Sainz
81	McLaren Mercedes	Oscar Piastri
04	McLaren Mercedes	Lando Norris
18	Aston Martin Aramco Mercedes	Lance Stroll
31	Alpine Renault	Esteban Ocon
10	Alpine Renault	Pierre Gasly
43	Williams Mercedes	Franco Colapinto
30	RB Honda RBPT	Liam Lawson
77	Kick Sauber Ferrari	Valtteri Bottas
24	Kick Sauber Ferrari	Zhou Guanyu
20	Haas Ferrari	Kevin Magnussen
27	Haas Ferrari	Nico H lkenberg

The following aerodynamic component or bodywork areas were checked on car numbers 44, 55, 10 and 20:

- | | | |
|---|--------------------------|---------------------|
| - | Floor Body | - TR Article 3.5.1 |
| - | Floor Fences | - TR Article 3.5.2 |
| - | Floor Edge Wing | - TR Article 3.5.3 |
| - | Nose | - TR Article 3.6.1 |
| - | Forward Chassis | - TR Article 3.6.2 |
| - | Mid Chassis | - TR Article 3.6.3 |
| - | Mirror Housing | - TR Article 3.6.4 |
| - | Sidepod | - TR Article 3.7.1 |
| - | Coke Panel | - TR Article 3.7.2 |
| - | Engine Cover | - TR Article 3.7.3 |
| - | Front Wing Profiles | - TR Article 3.9.1 |
| - | Front Wing Endplate body | - TR Article 3.9.2 |
| - | Front Wing Tip | - TR Article 3.9.3 |
| - | Front Wing Endplate | - TR Article 3.9.5 |
| - | Rear Wing Profiles | - TR Article 3.10.1 |
| - | Rear Wing Endplate Body | - TR Article 3.10.4 |
| - | Rear Wing Tip | - TR Article 3.10.5 |
| - | Rear Wing Endplate | - TR Article 3.10.7 |

The fuel pressure of all cars during the race was checked.

The logged pressure within the engine cooling system during the race was checked on all cars.

The engine high rev limit bands were checked on all cars.

Fuel flow meter calibration checksums were checked on all cars.

The instantaneous fuel mass flow of all cars was checked.

The partial load fuel mass flow of all cars was checked.

The fuel temperature of all cars was checked.

The plenum temperature was checked on all cars.

The oil consumption was checked on all cars.

The exhaust fluid mass flow of all cars was checked.

The IVT temperatures were checked on all cars.

The ES state of charge on-track limits were checked on all cars.

The lap energy release and recovery limits were checked on all cars.

The MGU-K power limits were checked on all cars.

The maximum MGU-K speed was checked on all cars.

The maximum MGU-K torque was checked on all cars.

The maximum MGU-H speed was checked on all cars.

The MGU-K use at the race start was checked on all cars.

It was checked on all cars that the ES was not charged while the car was stationary in the pits.

The torque coordinator demands were checked on all cars.

The torque control was checked on all cars.

The session type has been confirmed for all cars.

Chassis FIA checksum was checked on all cars taking part in the race.

The rear brakes pressure control was checked on all cars.

The brake temperature warnings were checked on all cars.

The steering wheel of all cars has been checked.

The race start data of all cars have been checked.

Single clutch paddle use for the race start has been checked on all cars.

It was checked that no car exceeded 80 km/h when leaving the formation grid prior to the start of the race.

It was verified on all cars that the PCU dash display configuration was not changed during Parc Fermé.

The tyre starting pressures of all cars during the race were checked.

The tyres used by all drivers during the race today have been checked.

A fuel sample was taken from car number 16.

The fuel samples have been checked for density and analysed by gas chromatography.

The results of all the fuel analyses show that the fuels were the same as ones, which had been approved for use by the relevant competitors prior to the Competition.

Further the density change of the fuel samples taken today was within the permitted limits.

An engine oil sample was taken from car number 16.

The engine oil samples have been analysed by FTIR spectroscopy and viscometry.

The results of the FTIR analyses show that the sampled oils were consistent with reference engine oil samples which had been approved for use by the relevant competitors prior to the Competition.

All car weights and the items checked were found to be in conformity with the 2024 FIA Formula One Technical Regulations.

After the race car number 04 was randomly chosen among the top ten cars for more extensive physical inspections.

Subject to these physical inspections were the front and rear brakes, in particular the drums, scoops, internal cooling ducts, front drum deflector, rear drum deflector, brake calipers and brake discs as well as all attached sensors, their loom routing and connections to the SECU and other units.

All inspected components were found to be in conformance with the 2024 Formula One Technical Regulations.

Jo Bauer

The FIA Formula One Technical Delegate